

Grade 2019-2020 School Year	High School Grade, Building Availability and Construction			
	Freshman	Sophomore	Junior	Senior
12th				Current school operational. Winter 2020 pre-work.
11th			Current school operational. Winter 2020 pre-work.	Current school operational. Phase 1: STEAM (Science, Tech, Engineering, Arts, Math) and Performing Arts wings under construction.
10th		Current school operational. Winter 2020 pre-work.	Current school operational. Phase 1: STEAM (Science, Tech, Engineering, Arts, Math) and Performing Arts wings under construction.	Current school operational. Phase 1: STEAM and Performing Arts wings open Jan. 2022. Phase 2: begins Jan. 2022
9th	Current school operational. Winter 2020 pre-work.	Current school operational. Phase 1: STEAM (Science, Tech, Engineering, Arts, Math) and Performing Arts wings under construction.	Current school operational. Phase 1: STEAM and Performing Arts wings open Jan. 2022. Phase 2: begins Jan. 2022	Part of current school operational. New STEAM & Performing Arts Wings open. Phase 2: Spine, Lobby, Humanities wing under construction.
8th	Current school operational. Phase 1: STEAM (Science, Tech, Engineering, Arts, Math) and Performing Arts wings under construction.	Current school operational. Phase 1: STEAM and Performing Arts wings open Jan. 2022. Phase 2: begins Jan. 2022	Part of current school operational. New STEAM & Performing Arts Wings open. Phase 2: Spine, Lobby, Humanities wing under construction.	All but new gym complete and open (Spine, Lobby, STEAM, Performing Arts, Humanities wings). Current gym in use. Phase 3: New Gym under construction.
7th	Current school operational. Phase 1: STEAM and Performing Arts wings open Jan. 2022. Phase 2: begins Jan. 2022	Part of current school operational. New STEAM & Performing Arts Wings open. Phase 2: Spine, Lobby, Humanities wing under construction.	All but new gym complete and open (Spine, Lobby, STEAM, Performing Arts, Humanities wings). Current gym in use. Phase 3: New Gym under construction.	New school completed and open. Phase 4: Site work (roads/ fields) completed April 2025.
6th	Part of current school operational. New STEAM & Performing Arts Wings open. Phase 2: Spine, Lobby, Humanities wing under construction.	All but new gym complete and open (Spine, Lobby, STEAM, Performing Arts, Humanities wings). Current gym in use. Phase 3: New Gym under construction.	New school completed and open. Phase 4: Site work (roads/ fields) completed April 2025.	Project done! New school, site and fields in use.
5th	All but new gym complete and open (Spine, Lobby, STEAM, Performing Arts, Humanities wings). Current gym in use. Phase 3: New Gym under construction.	New school completed and open. Phase 4: Site work (roads/ fields) completed April 2025.	Project done! New school, site and fields in use.	
4th	New school completed and open. Phase 4: Site work (roads/ fields) completed April 2025.	Project done! New school, site and fields in use.		
3rd and younger	Project done! New school, site and fields in use.			